



ASBESTOS REGISTER

for Cole Street Methodist Church, Dudley

ASBESTOS REGISTER

Where	Product	How much?	Surface coating	Condition	How easy access?	Asbestos type	Comment & Actions
Half-globe ceiling lights	Lighting	unknown	Insulating board	Satisfactory	Lighting fixed requires removal to gain access	unknown	Maintain visual inspection ensuring good condition of the light fixture. Any contractor assigned to work on problem area to be made aware prior to commencing work by PC.
Coating underneath main hall flooring	Flooring	unknown	Asbestos paper backing / mastic	Satisfactory	Tile needs to be lifted to gain access	unknown	Ensure floor is sealed at no greater than 3 month intervals. Re-screed any loose tiles in situ and fill any gaps to edges. Consider floor replacement within 3 years. Any contractor assigned to work on problem area to be made aware prior to commencing work by PC.
Coating underneath other tiled floors	Flooring	unknown	Asbestos paper backing / mastic	Satisfactory	Carpet & tile needs to be lifted to gain access	unknown	Any contractor assigned to work on problem area to be made aware prior to commencing work by PC.
Behind main electrical grid	Wall / partition	unknown	Insulating board	Satisfactory	Locked cupboard with restricted access	unknown	Maintain visual inspection ensuring good condition of the insulating board. Any contractor assigned to work on problem area to be made aware prior to commencing work by PC.

* any problem areas to be highlighted with signage warning of asbestos risk.

Name(s): David Moss & Gary Moss

Position: Property Secretary Managing Trustee(s)

Date: 21/02/2025 Review Date: 20/02/2026